

**Draft Schedule
MC7B
Data Date = 01NOV09**

**Schedule Name:
MC7B
Draft Schedule
Building Activities with Swing Space
- Humanities Accelerated - -College Center Accelerated-**

**Data Date
01NOV09**

**Schedule print date & time
12NOV09 14:16**

| Activity ID | Activity Description | RESP | Orig Dur | Cal ID | Early Start | Early Finish | Prep Room | Wet Lab | Class Room | OFF Stns | Mtnng Room | Comp Room | Store Room | | | | | | | | | | | |
|---|--|------|----------|--------|-------------|--------------|-----------|---------|------------|----------|------------|-----------|------------|------|---|------|------|------|------|------|------|------|------|--|
| | | | | | | | | | | | | | | 2009 | 2010 | 2011 | 2012 | 2013 | 2014 | 2015 | 2016 | 2017 | 2018 | |
| MPC Project Sched - option 7A | | | | | | | | | | | | | | | | | | | | | | | | |
| Total | | | 1,791 | 1 | 18AUG08A | 29JUN15 | | | | | | | | | 29JUN1518AUG08A | | | | | | | | | |
| Admin Bldg - Old | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 232 | 7 | 10JUN09A | 27JAN10 | | | | | | | | | 27JAN1010JUN09A | | | | | | | | | |
| Building Construction Activities | | | | | | | | | | | | | | | | | | | | | | | | |
| 16-CNST | 16 - Old Admin - Construction | CONS | 232 | 7 | 10JUN09A | 27JAN10 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | 16 - Old Admin - Construction 27JAN1010JUN09A | | | | | | | | | |
| Building Relocation Swing Space | | | | | | | | | | | | | | | | | | | | | | | | |
| 16-OSS | 16 - Old Admin - No Swing Space Req'd | SS | 232* | 7 | 10JUN09A | 27JAN10 | | | | | | | | | 16 - Old Admin - No Swing Space Req'd 27JAN1010JUN09A | | | | | | | | | |
| Student Services - New | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 488 | 7 | 27JUL09A | 26NOV10 | | | | | | | | | 26NOV1027JUL09A | | | | | | | | | |
| Building Construction Activities | | | | | | | | | | | | | | | | | | | | | | | | |
| NSS-CNST | NSS - New Student Services - Construction | CONS | 488 | 7 | 27JUL09A | 26NOV10 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | NSS - New Student Services - Construction 26NOV1027JUL09A | | | | | | | | | |
| Building Relocation Swing Space | | | | | | | | | | | | | | | | | | | | | | | | |
| NSS-OSS | NSS - No Swing Space Req'd | SS | 488* | 7 | 27JUL09A | 26NOV10 | | | | | | | | | NSS - No Swing Space Req'd 26NOV1027JUL09A | | | | | | | | | |
| 12 - Auto Technology | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 366 | 7 | 01JUN09A | 01JUN10 | | | | | | | | | 01JUN1001JUN09A | | | | | | | | | |
| Building Construction Activities | | | | | | | | | | | | | | | | | | | | | | | | |
| 12-DSA | 12 - Auto Technology - DSA complete review | DSA | 74 | 7 | 01JUN09A | 09JUL09A | | | | | | | | | 12 - Auto Technology - DSA complete review 09JUL09A01JUN09A | | | | | | | | | |
| 12-BID | 12 - Auto Technology - Bid | BID | 60 | 7 | 30JUL09A | 17SEP09A | | | | | | | | | 12 - Auto Technology - Bid 17SEP09A30JUL09A | | | | | | | | | |
| 12-CNST | 12 - Auto Technology - Construction | CONS | 240 | 7 | 05OCT09A | 01JUN10 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | 12 - Auto Technology - Construction 05OCT09A01JUN10 | | | | | | | | | |
| Building Relocation Swing Space | | | | | | | | | | | | | | | | | | | | | | | | |
| 12-OSS | No Swing Space Req'd | SS | 240* | 7 | 05OCT09A | 01JUN10 | | | | | | | | | No Swing Space Req'd 05OCT09A01JUN10 | | | | | | | | | |
| Greenhouse | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 144 | 7 | 08SEP09A | 29JAN10 | | | | | | | | | 08SEP09A29JAN10 | | | | | | | | | |
| Building Construction Activities | | | | | | | | | | | | | | | | | | | | | | | | |
| 52-BID | Greenhouse - Bid | BID | 50 | 7 | 08SEP09A | 28SEP09A | | | | | | | | | Greenhouse - Bid 08SEP09A28SEP09A | | | | | | | | | |
| 52-CNST | Greenhouse - Construction (NTP thru SC) | CONS | 102 | 7 | 19OCT09A | 29JAN10 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | Greenhouse - Construction (NTP thru SC) 19OCT09A29JAN10 | | | | | | | | | |
| Building Relocation Swing Space | | | | | | | | | | | | | | | | | | | | | | | | |
| 52-OSS | No Swing Space Req'd | SS | 103* | 7 | 19OCT09A | 29JAN10 | | | | | | | | | No Swing Space Req'd 19OCT09A29JAN10 | | | | | | | | | |
| 13 - Pool Bldg & Tennis Courts | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 222 | 7 | 05JAN10 | 14AUG10 | | | | | | | | | 05JAN1014AUG10 | | | | | | | | | |
| Building Construction Activities | | | | | | | | | | | | | | | | | | | | | | | | |
| 13-PRG | 13 - Pool & Tennis Courts Programming | MPC | 30 | 7 | 05JAN10* | 03FEB10 | | | | | | | | | 13 - Pool & Tennis Courts Programming 05JAN1003FEB10 | | | | | | | | | |
| 13-DSN | 13 - Pool & Tennis Courts - Design | ARCH | 60 | 7 | 09FEB10 | 09APR10 | | | | | | | | | 13 - Pool & Tennis Courts - Design 09FEB1009APR10 | | | | | | | | | |
| 13-DSA | 13 - Pool & Tennis Courts - DSA review not reqd | DSA | 0 | 7 | 15APR10 | 14APR10 | | | | | | | | | 13 - Pool & Tennis Courts - DSA review not reqd 15APR1014APR10 | | | | | | | | | |
| 13-BID | 13 - Pool & Tennis Courts - Bid | BID | 30 | 7 | 20APR10 | 19MAY10 | | | | | | | | | 13 - Pool & Tennis Courts - Bid 20APR1019MAY10 | | | | | | | | | |
| 13-CNST | 13 - Pool & Tennis Courts - Construction | CONS | 69 | 7 | 07JUN10* | 14AUG10 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | 13 - Pool & Tennis Courts - Construction 07JUN1014AUG10 | | | | | | | | | |
| Building Relocation Swing Space | | | | | | | | | | | | | | | | | | | | | | | | |
| 13-OSS | No Swing Space Req'd | SS | 69* | 7 | 07JUN10 | 14AUG10 | | | | | | | | | No Swing Space Req'd | | | | | | | | | |
| 14 - Music Building | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 1,023 | 7 | 01NOV09 | 19AUG12 | | | | | | | | | | | | | | | | | | |
| Building Construction Activities | | | | | | | | | | | | | | | | | | | | | | | | |
| 14-PRG | 14 - Music Programming | MPC | 30 | 7 | 01NOV09 | 30NOV09 | | | | | | | | | 14 - Music Programming | | | | | | | | | |
| 14-DSN | 14 - Music - Design | ARCH | 180 | 7 | 06DEC09 | 03JUN10 | | | | | | | | | 14 - Music - Design | | | | | | | | | |
| 14-DSA | 14 - Music - DSA review | DSA | 180 | 7 | 09JUN10 | 05DEC10 | | | | | | | | | 14 - Music - DSA review | | | | | | | | | |
| 14-BID.1 | 14 - Music - Bid ph1(rms 101-112) | BID | 60 | 7 | 06MAR11 | 04MAY11 | | | | | | | | | 14 - Music - Bid ph1(rms 101-112) | | | | | | | | | |
| 14-RELO.1 | 14 - Music Close down after jazz camp 06.30.11 | RELO | 18 | 7 | 13JUN11* | 30JUN11 | | | | | | | | | 14 - Music Close down after jazz camp 06.30.11 | | | | | | | | | |
| 14-HAZ.1 | 14-Music Abatement - ph 1 | HAZ | 10 | 7 | 01JUL11 | 10JUL11 | | | | | | | | | 14-Music Abatement - ph 1 | | | | | | | | | |
| 14-CNST.1 | 14 - Music - Ph 1 Construction (summer 2011) | CONS | 40 | 7 | 11JUL11 | 19AUG11 | | | | | | | | | 14 - Music - Ph 1 Construction (summer 2011) | | | | | | | | | |
| 14-BID.2 | 14-Music - Bid & award Ph 2 (rms 115-119) | BID | 60 | 7 | 01MAR12* | 29APR12 | | | | | | | | | 14-Music - Bid & award Ph 2 (rms 115-119) | | | | | | | | | |
| 14-RELO.2 | 14-Relo.2-music closes after jazz camp 06.30.12 | RELO | 20 | 7 | 11JUN12* | 30JUN12 | | | | | | | | | 14-Relo.2-music closes after jazz camp 06.30.12 | | | | | | | | | |
| 14-HAZ.2 | 14 - Abatement - ph 2 | HAZ | 10 | 7 | 01JUL12 | 10JUL12 | | | | | | | | | 14 - Abatement - ph 2 | | | | | | | | | |
| 14-CNST.2 | 14-Music Ph 2 const.(summer 2012) | CONS | 40 | 7 | 11JUL12 | 19AUG12 | | | | | | | | | 14-Music Ph 2 const.(summer 2012) | | | | | | | | | |
| Building Relocation Swing Space | | | | | | | | | | | | | | | | | | | | | | | | |
| 14-SS.1 | 14 - Ph1 - Storage containers at pkg lot dur smr | SS | 68* | 7 | 13JUN11 | 19AUG11 | | | | | | | | | 14 - Ph1 - Storage containers at pkg lot dur smr | | | | | | | | | |
| 14-SS.2 | 14-Ph 2-Storage containers at pkg lot dur summer | SS | 70* | 7 | 11JUN12 | 19AUG12 | | | | | | | | | 14-Ph 2-Storage containers at pkg lot dur summer | | | | | | | | | |
| 01 - Art Studio | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 298 | 7 | 01NOV09 | 25AUG10 | | | | | | | | | | | | | | | | | | |
| Building Construction Activities | | | | | | | | | | | | | | | | | | | | | | | | |
| 01-PRG | 01 - Art Studio Programming | MPC | 30 | 7 | 01NOV09 | 30NOV09 | | | | | | | | | 01 - Art Studio Programming | | | | | | | | | |
| 01-DSN | 01 - Art Studio Design | ARCH | 60 | 7 | 06DEC09 | 03FEB10 | | | | | | | | | 01 - Art Studio Design | | | | | | | | | |
| 01-DSA | 01- Art Studio - DSA review | DSA | 120 | 7 | 09FEB10 | 08JUN10 | | | | | | | | | 01- Art Studio - DSA review | | | | | | | | | |
| 01-BID | 01- Art Studio - Bid | BID | 30 | 7 | 30APR10 | 29MAY10 | | | | | | | | | 01- Art Studio - Bid | | | | | | | | | |

| 2009 | 2010 | 2011 | 2012 | 2013 | 2014 | 2015 | 2016 | 2017 | 2018 |
|------|------|------|------|------|------|------|------|------|------|
|------|------|------|------|------|------|------|------|------|------|

**Draft Schedule
MC7B
Data Date = 01NOV09**

**Schedule Name:
MC7B
Draft Schedule
Building Activities with Swing Space
- Humanities Accelerated - -College Center Accelerated-**

**Data Date
01NOV09**

**Schedule print date & time
12NOV09 14:16**

| Activity ID | Activity Description | RESP | Orig Dur | Cal ID | Early Start | Early Finish | Prep Room | Wet Lab | Class Room | OFF Stns | Mtnng Room | Comp Room | Store Room | Gantt Chart | | | | | | | | | | | | |
|---|--|------|----------|--------|-------------|--------------|-----------|---------|------------|----------|------------|-----------|------------|-------------|---|---|------|------|------|------|------|------|------|--|--|--|
| | | | | | | | | | | | | | | 2009 | 2010 | 2011 | 2012 | 2013 | 2014 | 2015 | 2016 | 2017 | 2018 | | | |
| RR-OA.BID | Bid - install restroom at old admin | BID | 90 | 7 | 29JUL10 | 26OCT10 | | | | | | | | | Bid - install restroom at old admin 29JUL10 - 26OCT10 | | | | | | | | | | | |
| RR-OA.CONS | Construct - install rest room portable-old admin | CONS | 90 | 7 | 27OCT10 | 24JAN11 | | | | | | | | | Construct - install rest room portable-old admin 27OCT10 - 24JAN11 | | | | | | | | | | | |
| 30 - Art Ceramics | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 474 | 1 | 01NOV09 | 25AUG11 | | | | | | | | | | | | | | | | | | | | |
| Building Construction Activities | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 30-PRG | 30 - Art Ceramics Programming | MPC | 30 | 7 | 01NOV09 | 30NOV09 | | | | | | | | | 30 - Art Ceramics Programming 01NOV09 - 30NOV09 | | | | | | | | | | | |
| 30-DSN | 30 - Art Ceramics - Design | ARCH | 120 | 7 | 06DEC09 | 04APR10 | | | | | | | | | 30 - Art Ceramics - Design 06DEC09 - 04APR10 | | | | | | | | | | | |
| 30-DSA | 30 - Art Ceramics - DSA review | DSA | 150 | 7 | 10APR10 | 06SEP10 | | | | | | | | | 30 - Art Ceramics - DSA review 10APR10 - 06SEP10 | | | | | | | | | | | |
| 30-BID | 30 - Art Ceramics - Bid | BID | 60 | 7 | 01APR11* | 30MAY11 | | | | | | | | | 30 - Art Ceramics - Bid 01APR11 - 30MAY11 | | | | | | | | | | | |
| 30-HAZ | 30 - Art Ceramics - abatement at start of summer | HAZ | 14 | 7 | 03JUN11* | 16JUN11 | | | | | | | | | 30 - Art Ceramics - abatement at start of summer 03JUN11 - 16JUN11 | | | | | | | | | | | |
| 30-CNST | 30 - Art Ceramics - Construction dur summer | CONS | 70 | 7 | 17JUN11 | 25AUG11 | | 1 | 3 | 3 | 0 | 0 | | | 30 - Art Ceramics - Construction dur summer 17JUN11 - 25AUG11 | | | | | | | | | | | |
| Building Relocation Swing Space | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 30-OSS | 30 - vacates dur const - no swing space req'd | SS | 60* | 1 | 03JUN11 | 25AUG11 | | | | | | | | | 30 - vacates dur const - no swing space req'd 03JUN11 - 25AUG11 | | | | | | | | | | | |
| 07 - Humanities | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 1,511 | 7 | 03DEC09 | 21JAN14 | | | | | | | | | | | | | | | | | | | | |
| Building Construction Activities | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 07-PRG | 07 - Humanities Programming | MPC | 30 | 7 | 03DEC09 | 01JAN10 | | | | | | | | | 07 - Humanities Programming 03DEC09 - 01JAN10 | | | | | | | | | | | |
| 07-DSN | 07 - Humanities - Design (w Old SS) | ARCH | 180 | 7 | 07JAN10 | 05JUL10 | | | | | | | | | 07 - Humanities - Design (w Old SS) 07JAN10 - 05JUL10 | | | | | | | | | | | |
| 07-DSA | 07 - Humanities - DSA review (w Old SS) | DSA | 180 | 7 | 11JUL10 | 06JAN11 | | | | | | | | | 07 - Humanities - DSA review (w Old SS) 11JUL10 - 06JAN11 | | | | | | | | | | | |
| 07-RELO | 07 - Humanities relocation after OSS completes | RELO | 30 | 7 | 01AUG12 | 30AUG12 | | | 10 | 6 | | 1 | | | 07 - Humanities relocation after OSS completes 01AUG12 - 30AUG12 | | | | | | | | | | | |
| 07-BID | 07 - Humanities - Bid | BID | 60 | 7 | 31AUG12 | 29OCT12 | | | | | | | | | 07 - Humanities - Bid 31AUG12 - 29OCT12 | | | | | | | | | | | |
| 07-HAZ | 07 - Hum Abatement (start > Old SS +30days) | HAZ | 45 | 7 | 31AUG12 | 14OCT12 | | | | | | | | | 07 - Hum Abatement (start > Old SS +30days) 31AUG12 - 14OCT12 | | | | | | | | | | | |
| 07-CNST | 07 - Humanities - Construction | CONS | 365 | 7 | 04NOV12 | 03NOV13 | | | | | | | | | 07 - Humanities - Construction 04NOV12 - 03NOV13 | | | | | | | | | | | |
| 07-RELO.1 | 07 - Humanities relocates back to renovated Hum | RELO | 20 | 7 | 02JAN14* | 21JAN14 | | | | | | | | | 07 - Humanities relocates back to renovated Hum 02JAN14 - 21JAN14 | | | | | | | | | | | |
| Building Relocation Swing Space | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 07-SS.1 | 07 - IC rms 101,102, 103 & 108 | SS | 460* | 7 | 01AUG12 | 03NOV13 | | | | 4 | | | | | 07 - IC rms 101,102, 103 & 108 01AUG12 - 03NOV13 | | | | | | | | | | | |
| 07-SS.2 | 07 - Convert BH 102 & 104 to clsrms (or 2 trlrs) | SS | 460* | 7 | 01AUG12 | 03NOV13 | | | | 2 | | | | | 07 - Convert BH 102 & 104 to clsrms (or 2 trlrs) 01AUG12 - 03NOV13 | | | | | | | | | | | |
| 07-SS.3 | 07- Use Portable trlr # 4 | SS | 460* | 7 | 01AUG12 | 03NOV13 | | | | 1 | | | | | 07- Use Portable trlr # 4 01AUG12 - 03NOV13 | | | | | | | | | | | |
| 07-SS.4 | 07-convert office trlr #5 to classrm | SS | 460* | 7 | 01AUG12 | 03NOV13 | | | | 1 | | | | | 07-convert office trlr #5 to classrm 01AUG12 - 03NOV13 | | | | | | | | | | | |
| 07-SS.5 | 07 - testing mod (trlr # 8) - after theater | SS | 460* | 7 | 01AUG12 | 03NOV13 | | | | 1 | | | | | 07 - testing mod (trlr # 8) - after theater 01AUG12 - 03NOV13 | | | | | | | | | | | |
| 07-SS.6 | 07 - 36'X40' SS trlr (trlr # 9) - after theater | SS | 460* | 7 | 01AUG12 | 03NOV13 | | | | 1 | | | | | 07 - 36'X40' SS trlr (trlr # 9) - after theater 01AUG12 - 03NOV13 | | | | | | | | | | | |
| 07-SS.7 | 07 - IC rm 104 - convert to comp lab | SS | 460* | 7 | 01AUG12 | 03NOV13 | | | | 1 | | 1 | | | 07 - IC rm 104 - convert to comp lab 01AUG12 - 03NOV13 | | | | | | | | | | | |
| 07-SS.8 | 07 - Bus Hum - offices 102, 102A and 112A | SS | 460* | 7 | 01AUG12 | 03NOV13 | | | | 3 | | | | | 07 - Bus Hum - offices 102, 102A and 112A 01AUG12 - 03NOV13 | | | | | | | | | | | |
| 07-SS.9 | 07 - IC 109 - use for two offices | SS | 460* | 7 | 01AUG12 | 03NOV13 | | | | 2 | | | | | 07 - IC 109 - use for two offices 01AUG12 - 03NOV13 | | | | | | | | | | | |
| Hum - renovate BH 102 & 104 or install 2 trlrs | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1000 | 07 - Design | ARCH | 90 | 7 | 01FEB10* | 01MAY10 | | | | | | | | | 07 - Design 01FEB10 - 01MAY10 | | | | | | | | | | | |
| 1010 | 07 - DSA review | DSA | 180 | 7 | 02MAY10 | 28OCT10 | | | | | | | | | 07 - DSA review 02MAY10 - 28OCT10 | | | | | | | | | | | |
| 1020 | 07 - Bid & Award | BID | 45 | 7 | 18APR12 | 01JUN12 | | | | | | | | | 07 - Bid & Award 18APR12 - 01JUN12 | | | | | | | | | | | |
| 1030 | 07 - Hazardous abatement in areas of BH | HAZ | 10 | 7 | 07JUN12 | 16JUN12 | | | | | | | | | 07 - Hazardous abatement in areas of BH 07JUN12 - 16JUN12 | | | | | | | | | | | |
| 1040 | 07 - const - renovate BH-102 & 104 | CONS | 45 | 7 | 17JUN12 | 31JUL12 | | | | | | | | | 07 - const - renovate BH-102 & 104 17JUN12 - 31JUL12 | | | | | | | | | | | |
| 05 - Drafting | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 1,382 | 7 | 01NOV09 | 13AUG13 | | | | | | | | | | | | | | | | | | | | |
| Building Construction Activities | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 05-PRG | 05 - Drafting Programming | MPC | 30 | 7 | 01NOV09 | 30NOV09 | | | | | | | | | 05 - Drafting Programming 01NOV09 - 30NOV09 | | | | | | | | | | | |
| 05-DSN | 05 - Drafting - Design | ARCH | 180 | 7 | 06DEC09 | 03JUN10 | | | | | | | | | 05 - Drafting - Design 06DEC09 - 03JUN10 | | | | | | | | | | | |
| 05-DSA | 05 - Drafting - DSA review | DSA | 180 | 7 | 09JUN10 | 05DEC10 | | | | | | | | | 05 - Drafting - DSA review 09JUN10 - 05DEC10 | | | | | | | | | | | |
| 05-BID | 05 - Drafting - Bid | BID | 60 | 7 | 01APR13* | 30MAY13 | | | | | | | | | 05 - Drafting - Bid 01APR13 - 30MAY13 | | | | | | | | | | | |
| 05-RELO | 05 - Drafting - No Relo - close for summer Const | RELO | 1 | 7 | 31MAY13 | 31MAY13 | | | | 4 | | 2 | 2 | | 05 - Drafting - No Relo - close for summer Const 31MAY13 - 31MAY13 | | | | | | | | | | | |
| 05-CNST | 05 - Drafting / GA - Construction | CONS | 70 | 7 | 05JUN13 | 13AUG13 | | | | | | | | | 05 - Drafting / GA - Construction 05JUN13 - 13AUG13 | | | | | | | | | | | |
| 08 - Nursing | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | | | 05JUN13 | 25JUN13 | | | | | | | | | | | | | | | | | | | | |
| 08-DSN | 08 - Nursing program, etc. TBD | CONS | 21 | 7 | 05JUN13 | 25JUN13 | | | | | | | | | 08 - Nursing program, etc. TBD 05JUN13 - 25JUN13 | | | | | | | | | | | |
| 15 - Physical Science | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 2,046 | 7 | 15JUN09A | 20JAN15 | | | | | | | | | | | | | | | | | | | | |
| Building Construction Activities | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 15-PRG | 15 - Physical Science (+LS) Programming | MPC | 30 | 7 | 15JUN09A | 30NOV09 | | | | | | | | | 15 - Physical Science (+LS) Programming 15JUN09A - 30NOV09 | | | | | | | | | | | |
| 15-DSN | 15 - Physical Science (+LS) - Design 8 mos | ARCH | 210 | 7 | 06DEC09 | 03JUL10 | | | | | | | | | 15 - Physical Science (+LS) - Design 8 mos 06DEC09 - 03JUL10 | | | | | | | | | | | |
| 15-DSA | 15 - Physical Science (+LS) - DSA review 6 mos | DSA | 180 | 7 | 09JUL10 | 04JAN11 | | | | | | | | | 15 - Physical Science (+LS) - DSA review 6 mos 09JUL10 - 04JAN11 | | | | | | | | | | | |
| 15-BID | 15 - Physical Science - Bid | BID | 60 | 7 | 10JAN11 | 10MAR11 | | | | | | | | | 15 - Physical Science - Bid 10JAN11 - 10MAR11 | | | | | | | | | | | |
| 15-SS | 15 - PS renovate old admin for PS relocation | CONS | 70 | 7 | 16JAN13 | 26MAR13 | | | | | | | | | 15 - PS renovate old admin for PS relocation 16JAN13 - 26MAR13 | | | | | | | | | | | |
| 15-RELO | 15 - PS - relocate 7days - dur spring break 2013 | RELO | 7 | 7 | 27MAR13 | 02APR13 | | | 2 | 5 | 1 | 20 | 1 | 0 | 2 | 15 - PS - relocate 7days - dur spring break 2013 27MAR13 - 02APR13 | | | | | | | | | | |
| 15-HAZ | 15 - Physical Science - Abatement | CONS | 45 | 7 | 03APR13 | 17MAY13 | | | | | | | | | 15 - Physical Science - Abatement 03APR13 - 17MAY13 | | | | | | | | | | | |

**Draft Schedule
MC7B
Data Date = 01NOV09**

**Schedule Name:
MC7B
Draft Schedule
Building Activities with Swing Space
- Humanities Accelerated - -College Center Accelerated-**

**Data Date
01NOV09**

**Schedule print date & time
12NOV09 14:16**

| Activity ID | Activity Description | RESP | Orig Dur | Cal ID | Early Start | Early Finish | Prep Room | Wet Lab | Class Room | OFF Stns | Mtnng Room | Comp Room | Store Room | Gantt Chart | | | | | | | | | | |
|---|--|------|----------|--------|-------------|--------------|-----------|---------|------------|----------|------------|-----------|------------|-------------|--|------|------|------|------|------|------|------|------|--|
| | | | | | | | | | | | | | | 2009 | 2010 | 2011 | 2012 | 2013 | 2014 | 2015 | 2016 | 2017 | 2018 | |
| 15-CNST | 15 - Physical Science - Construction | CONS | 485 | 7 | 18MAY13 | 14SEP14 | | | | | | | | | 15 - Physical Science - Construction 18MAY13 14SEP14 | | | | | | | | | |
| 15-RELO.2 | 15 - PS relocates back to PS bldg | RELO | 30 | 7 | 22DEC14* | 20JAN15 | | | | | | | | | 15 - PS relocates back to PS bldg 22DEC14* 20JAN15 | | | | | | | | | |
| Building Relocation Swing Space | | | | | | | | | | | | | | | | | | | | | | | | |
| 15-SS.1 | 15 - Old Admin after remodel for PS Chemistry | SS | 537* | 7 | 27MAR13 | 14SEP14 | 1 | 3 | 0 | 3 | | | 1 | | 15 - Old Admin after remodel for PS Chemistry 27MAR13 14SEP14 | | | | | | | | | |
| 15-SS.2 | 15-Offices @ B&H after Hum relocates to Old SS | SS | 537* | 7 | 27MAR13 | 14SEP14 | | | | 11 | 1 | | | | 15-Offices @ B&H after Hum relocates to Old SS 27MAR13 14SEP14 | | | | | | | | | |
| 15-SS.3 | 15 - Mobil Mini - chemical storage at Old Adm | SS | 537* | 7 | 27MAR13 | 14SEP14 | 1 | | | | | | 1 | | 15 - Mobil Mini - chemical storage at Old Adm 27MAR13 14SEP14 | | | | | | | | | |
| 15-SS.4 | 15 - Three (3) portables at Theater after LS | SS | 537* | 7 | 27MAR13 | 14SEP14 | 1 | 1 | 2 | 2 | | | 1 | | 15 - Three (3) portables at Theater after LS 27MAR13 14SEP14 | | | | | | | | | |
| 15-SS.5 | 15 - two (2) portables w of Social Sci after LS | SS | 537* | 7 | 27MAR13 | 14SEP14 | 1 | 1 | | 4 | 1 | | 1 | | 15 - two (2) portables w of Social Sci after LS 27MAR13 14SEP14 | | | | | | | | | |
| PS - SSC at Old Admin | | | | | | | | | | | | | | | | | | | | | | | | |
| PS-OA.DSN | PS - design old admin for PS swing space | ARCH | 90 | 7 | 30JAN10 | 29APR10 | | | | | | | | | PS - design old admin for PS swing space 30JAN10 29APR10 | | | | | | | | | |
| PS-OA.DSA | PS - dsa rrv of PS SSC at old admin | DSA | 180 | 7 | 30APR10 | 26OCT10 | | | | | | | | | PS - dsa rrv of PS SSC at old admin 30APR10 26OCT10 | | | | | | | | | |
| PS-OA.BID | PS - Bid and award renovation at old admin | BID | 90 | 7 | 08OCT12 | 05JAN13 | | | | | | | | | PS - Bid and award renovation at old admin 08OCT12 05JAN13 | | | | | | | | | |
| PS-OA.CNST | PS-renoate old admin for PS -after LS relocates | CONS | 70 | 7 | 16JAN13 | 26MAR13 | | | | | | | | | PS-renoate old admin for PS -after LS relocates 16JAN13 26MAR13 | | | | | | | | | |
| PS - portables at Theater and SS | | | | | | | | | | | | | | | | | | | | | | | | |
| PS-PT.DSN | PS - design portable for PS | ARCH | 90 | 7 | 30APR10 | 28JUL10 | | | | | | | | | PS - design portable for PS 30APR10 28JUL10 | | | | | | | | | |
| PS-PT.DSA | PS - DSA review of port design for PS (if reqd) | DSA | 180 | 7 | 29JUL10 | 24JAN11 | | | | | | | | | PS - DSA review of port design for PS (if reqd) 29JUL10 24JAN11 | | | | | | | | | |
| PS-PT.BID | PS - Bid and Award for PS portable renovation | BID | 90 | 7 | 08OCT12 | 05JAN13 | | | | | | | | | PS - Bid and Award for PS portable renovation 08OCT12 05JAN13 | | | | | | | | | |
| PS-PT.CONS | PS - renovate portables for PS after LS relocate | CONS | 70 | 7 | 16JAN13 | 26MAR13 | | | | | | | | | PS - renovate portables for PS after LS relocate 16JAN13 26MAR13 | | | | | | | | | |
| 21 - Art Dimensional | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 1,761 | 7 | 01NOV09 | 27AUG14 | | | | | | | | | 01NOV09 27AUG14 | | | | | | | | | |
| Building Construction Activities | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-PRG | 21 - Art Dimensional Programming | MPC | 30 | 7 | 01NOV09 | 30NOV09 | | | | | | | | | 21 - Art Dimensional Programming 01NOV09 30NOV09 | | | | | | | | | |
| 21-DSN | 21 - Art Dimensional - Design | ARCH | 180 | 7 | 06DEC09 | 03JUN10 | | | | | | | | | 21 - Art Dimensional - Design 06DEC09 03JUN10 | | | | | | | | | |
| 21-DSA | 21 - Art Dimensional - DSA review | DSA | 180 | 7 | 09JUN10 | 05DEC10 | | | | | | | | | 21 - Art Dimensional - DSA review 09JUN10 05DEC10 | | | | | | | | | |
| 21-BID.1 | 21 - Art Dim - Bid Ph 1 (North 1/2) 2013 | BID | 60 | 7 | 01APR13* | 30MAY13 | | | | | | | | | 21 - Art Dim - Bid Ph 1 (North 1/2) 2013 01APR13 30MAY13 | | | | | | | | | |
| 21-HAZ.1 | 21- Art Dim - abate ph 1 - (North 1/2) smr 2013 | HAZ | 15 | 7 | 10JUN13* | 24JUN13 | | | | | | | | | 21 - Art Dim - abate ph 1 - (North 1/2) smr 2013 10JUN13 24JUN13 | | | | | | | | | |
| 21-CNST.1 | 21- Art Dim Const.Ph 1 (North 1/2) - summer 2013 | CONS | 70 | 7 | 18JUN13 | 26AUG13 | | | | | | | | | 21 - Art Dim Const.Ph 1 (North 1/2) - summer 2013 18JUN13 26AUG13 | | | | | | | | | |
| 21-BID.2 | 21 - Art Dim - Bid Ph 2 (South 1/2) 2014 | BID | 60 | 7 | 01APR14* | 30MAY14 | | | | | | | | | 21 - Art Dim - Bid Ph 2 (South 1/2) 2014 01APR14 30MAY14 | | | | | | | | | |
| 21-HAZ.2 | 21 - Art Dim - abate ph2 (South 1/2) summer 2014 | HAZ | 15 | 7 | 09JUN14* | 23JUN14 | | | | | | | | | 21 - Art Dim - abate ph2 (South 1/2) summer 2014 09JUN14 23JUN14 | | | | | | | | | |
| 21-CNST.2 | 21 - Art Dim Const.Ph 2 (South 1/2) - summr 2014 | CONS | 70 | 7 | 19JUN14 | 27AUG14 | | | | | | | | | 21 - Art Dim Const.Ph 2 (South 1/2) - summr 2014 19JUN14 27AUG14 | | | | | | | | | |
| Building Relocation Swing Space | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-OSS.1 | Ph1 - bldg vacates dur const-no swing space rq'd | SS | 78* | 7 | 10JUN13 | 26AUG13 | | | | | | | | | Ph1 - bldg vacates dur const-no swing space rq'd 10JUN13 26AUG13 | | | | | | | | | |
| 21-OSS.2 | Ph2 - bldg vacates dur const-no swing space rq'd | SS | 80* | 7 | 09JUN14 | 27AUG14 | | | | | | | | | Ph2 - bldg vacates dur const-no swing space rq'd 09JUN14 27AUG14 | | | | | | | | | |
| Relocate - Demo B&H - create new pkg lot | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 1,114 | 7 | 11JUN12 | 29JUN15 | | | | | | | | | 11JUN12 29JUN15 | | | | | | | | | |
| Building Construction Activities | | | | | | | | | | | | | | | | | | | | | | | | |
| 03-RELO | 03 - Old B&H - Relocate to Old Student Services | RELO | 30 | 7 | 11JUN12* | 10JUL12 | 1 | 0 | | 21 | 1 | 0 | 0 | | 03 - Old B&H - Relocate to Old Student Services 11JUN12 10JUL12 | | | | | | | | | |
| 03-HAZ | 03 - Old B&H - Abatement (after PS Const) | HAZ | 30 | 7 | 31JAN15 | 01MAR15 | | | | | | | | | 03 - Old B&H - Abatement (after PS Const) 31JAN15 01MAR15 | | | | | | | | | |
| 03-CNST | 03 - Old B&H - Demo after PS - install pkg lot | CONS | 120 | 7 | 02MAR15 | 29JUN15 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | 03 - Old B&H - Demo after PS - install pkg lot 02MAR15 29JUN15 | | | | | | | | | |
| Building Relocation Swing Space | | | | | | | | | | | | | | | | | | | | | | | | |
| 03-OSS | no swing space required | SS | 1,114* | 7 | 11JUN12 | 29JUN15 | | | | | | | | | no swing space required | | | | | | | | | |
| 19 - International Center | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 120 | 7 | 22DEC14 | 20APR15 | | | | | | | | | 22DEC14 20APR15 | | | | | | | | | |
| Building Construction Activities | | | | | | | | | | | | | | | | | | | | | | | | |
| 19-RELO | 19 - photo dept relocates to Art Dim | RELO | 30 | 7 | 22DEC14* | 20JAN15 | | | | | | | | | 19 - photo dept relocates to Art Dim 22DEC14* 20JAN15 | | | | | | | | | |
| 19-DEMO | 19 - Int'l Cntr-Demo after Photo move to Art Dim | CONS | 90 | 7 | 21JAN15 | 20APR15 | | | | | | | | | 19 - Int'l Cntr-Demo after Photo move to Art Dim 21JAN15 20APR15 | | | | | | | | | |
| Building Relocation Swing Space | | | | | | | | | | | | | | | | | | | | | | | | |
| 19-OSS | 19 - No swing space req'd for bldg demo | SS | 90* | 7 | 21JAN15 | 20APR15 | | | | | | | | | 19 - No swing space req'd for bldg demo | | | | | | | | | |
| + Infrastructure | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 1,950 | 7 | 01NOV09 | 04MAR15 | | | | | | | | | 01NOV09 04MAR15 | | | | | | | | | |
| Ft Ord - Public Safety Training Center | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 365 | 7 | 18AUG08A | 10DEC09 | | | | | | | | | 18AUG08A 10DEC09 | | | | | | | | | |
| PSTC | PSTC - Remaining Construction | CONS | 365 | 7 | 18AUG08A | 10DEC09 | | | | | | | | | PSTC - Remaining Construction | | | | | | | | | |
| Ft Ord - Education Center | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 711 | 7 | 14MAY09A | 24APR11 | | | | | | | | | 14MAY09A 24APR11 | | | | | | | | | |
| EC-DSA | Ft Ord - Ed Center - DSA - review | DSA | 90 | 7 | 14MAY09A | 30NOV09 | | | | | | | | | Ft Ord - Ed Center - DSA - review | | | | | | | | | |
| EC-BID | Ft Ord - Education Center - Bid | BID | 60 | 7 | 06DEC09 | 03FEB10 | | | | | | | | | Ft Ord - Education Center - Bid | | | | | | | | | |
| EC-CNST | Ft Ord - Education Center - Construction | CONS | 440 | 7 | 09FEB10 | 24APR11 | | | | | | | | | Ft Ord - Education Center - Construction | | | | | | | | | |
| Ft Ord - Parker Flats | | | | | | | | | | | | | | | | | | | | | | | | |
| Subtotal | | | 895 | 7 | 07MAR11 | 17AUG13 | | | | | | | | | 07MAR11 17AUG13 | | | | | | | | | |

