

**Draft Schedule  
MC7B  
Data Date = 01NOV09**

**Schedule Name:  
MC7B  
Draft Schedule  
Building Activities with Swing Space  
- Humanities Accelerated - -College Center Accelerated-**

**Data Date  
01NOV09**

**Schedule print date & time  
12NOV09 14:16**

Activity ID	Activity Description	RESP	Orig Dur	Cal ID	Early Start	Early Finish	Prep Room	Wet Lab	Class Room	OFF Stns	Mtnng Room	Comp Room	Store Room											
														2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	
<b>MPC Project Sched - option 7A</b>																								
Total			1,791	1	18AUG08A	29JUN15									29JUN1518AUG08A									
<b>Admin Bldg - Old</b>																								
Subtotal			232	7	10JUN09A	27JAN10									27JAN1010JUN09A									
<b>Building Construction Activities</b>																								
16-CNST	16 - Old Admin - Construction	CONS	232	7	10JUN09A	27JAN10	0	0	0	0	0	0	0		16 - Old Admin - Construction 27JAN1010JUN09A									
<b>Building Relocation Swing Space</b>																								
16-OSS	16 - Old Admin - No Swing Space Req'd	SS	232*	7	10JUN09A	27JAN10									16 - Old Admin - No Swing Space Req'd 27JAN1010JUN09A									
<b>Student Services - New</b>																								
Subtotal			488	7	27JUL09A	26NOV10									26NOV1027JUL09A									
<b>Building Construction Activities</b>																								
NSS-CNST	NSS - New Student Services - Construction	CONS	488	7	27JUL09A	26NOV10	0	0	0	0	0	0	0		NSS - New Student Services - Construction 26NOV1027JUL09A									
<b>Building Relocation Swing Space</b>																								
NSS-OSS	NSS - No Swing Space Req'd	SS	488*	7	27JUL09A	26NOV10									NSS - No Swing Space Req'd 26NOV1027JUL09A									
<b>12 - Auto Technology</b>																								
Subtotal			366	7	01JUN09A	01JUN10									01JUN1001JUN09A									
<b>Building Construction Activities</b>																								
12-DSA	12 - Auto Technology - DSA complete review	DSA	74	7	01JUN09A	09JUL09A									12 - Auto Technology - DSA complete review 09JUL09A01JUN09A									
12-BID	12 - Auto Technology - Bid	BID	60	7	30JUL09A	17SEP09A									12 - Auto Technology - Bid 17SEP09A30JUL09A									
12-CNST	12 - Auto Technology - Construction	CONS	240	7	05OCT09A	01JUN10	0	0	0	0	0	0	0		12 - Auto Technology - Construction 05OCT09A01JUN10									
<b>Building Relocation Swing Space</b>																								
12-OSS	No Swing Space Req'd	SS	240*	7	05OCT09A	01JUN10									No Swing Space Req'd 05OCT09A01JUN10									
<b>Greenhouse</b>																								
Subtotal			144	7	08SEP09A	29JAN10									08SEP09A29JAN10									
<b>Building Construction Activities</b>																								
52-BID	Greenhouse - Bid	BID	50	7	08SEP09A	28SEP09A									Greenhouse - Bid 08SEP09A28SEP09A									
52-CNST	Greenhouse - Construction ( NTP thru SC )	CONS	102	7	19OCT09A	29JAN10	0	0	0	0	0	0	0		Greenhouse - Construction ( NTP thru SC ) 19OCT09A29JAN10									
<b>Building Relocation Swing Space</b>																								
52-OSS	No Swing Space Req'd	SS	103*	7	19OCT09A	29JAN10									No Swing Space Req'd 19OCT09A29JAN10									
<b>13 - Pool Bldg &amp; Tennis Courts</b>																								
Subtotal			222	7	05JAN10	14AUG10									05JAN1014AUG10									
<b>Building Construction Activities</b>																								
13-PRG	13 - Pool & Tennis Courts Programming	MPC	30	7	05JAN10*	03FEB10									13 - Pool & Tennis Courts Programming 05JAN1003FEB10									
13-DSN	13 - Pool & Tennis Courts - Design	ARCH	60	7	09FEB10	09APR10									13 - Pool & Tennis Courts - Design 09FEB1009APR10									
13-DSA	13 - Pool & Tennis Courts - DSA review not reqd	DSA	0	7	15APR10	14APR10									13 - Pool & Tennis Courts - DSA review not reqd 15APR1014APR10									
13-BID	13 - Pool & Tennis Courts - Bid	BID	30	7	20APR10	19MAY10									13 - Pool & Tennis Courts - Bid 20APR1019MAY10									
13-CNST	13 - Pool & Tennis Courts - Construction	CONS	69	7	07JUN10*	14AUG10	0	0	0	0	0	0	0		13 - Pool & Tennis Courts - Construction 07JUN1014AUG10									
<b>Building Relocation Swing Space</b>																								
13-OSS	No Swing Space Req'd	SS	69*	7	07JUN10	14AUG10									No Swing Space Req'd									
<b>14 - Music Building</b>																								
Subtotal			1,023	7	01NOV09	19AUG12																		
<b>Building Construction Activities</b>																								
14-PRG	14 - Music Programming	MPC	30	7	01NOV09	30NOV09									14 - Music Programming									
14-DSN	14 - Music - Design	ARCH	180	7	06DEC09	03JUN10									14 - Music - Design									
14-DSA	14 - Music - DSA review	DSA	180	7	09JUN10	05DEC10									14 - Music - DSA review									
14-BID.1	14 - Music - Bid ph1(rms 101-112)	BID	60	7	06MAR11	04MAY11									14 - Music - Bid ph1(rms 101-112)									
14-RELO.1	14 - Music Close down after jazz camp 06.30.11	RELO	18	7	13JUN11*	30JUN11									14 - Music Close down after jazz camp 06.30.11									
14-HAZ.1	14-Music Abatement - ph 1	HAZ	10	7	01JUL11	10JUL11									14-Music Abatement - ph 1									
14-CNST.1	14 - Music - Ph 1 Construction (summer 2011)	CONS	40	7	11JUL11	19AUG11									14 - Music - Ph 1 Construction (summer 2011)									
14-BID.2	14-Music - Bid & award Ph 2 (rms 115-119)	BID	60	7	01MAR12*	29APR12									14-Music - Bid & award Ph 2 (rms 115-119)									
14-RELO.2	14-Relo.2-music closes after jazz camp 06.30.12	RELO	20	7	11JUN12*	30JUN12									14-Relo.2-music closes after jazz camp 06.30.12									
14-HAZ.2	14 - Abatement - ph 2	HAZ	10	7	01JUL12	10JUL12									14 - Abatement - ph 2									
14-CNST.2	14-Music Ph 2 const.( summer 2012)	CONS	40	7	11JUL12	19AUG12									14-Music Ph 2 const.( summer 2012)									
<b>Building Relocation Swing Space</b>																								
14-SS.1	14 - Ph1 - Storage containers at pkg lot dur smr	SS	68*	7	13JUN11	19AUG11									14 - Ph1 - Storage containers at pkg lot dur smr									
14-SS.2	14-Ph 2-Storage containers at pkg lot dur summer	SS	70*	7	11JUN12	19AUG12									14-Ph 2-Storage containers at pkg lot dur summer									
<b>01 - Art Studio</b>																								
Subtotal			298	7	01NOV09	25AUG10																		
<b>Building Construction Activities</b>																								
01-PRG	01 - Art Studio Programming	MPC	30	7	01NOV09	30NOV09									01 - Art Studio Programming									
01-DSN	01 - Art Studio Design	ARCH	60	7	06DEC09	03FEB10									01 - Art Studio Design									
01-DSA	01- Art Studio - DSA review	DSA	120	7	09FEB10	08JUN10									01- Art Studio - DSA review									
01-BID	01- Art Studio - Bid	BID	30	7	30APR10	29MAY10									01- Art Studio - Bid									

2009 2010 2011 2012 2013 2014 2015 2016 2017 2018

**Draft Schedule  
MC7B  
Data Date = 01NOV09**

**Schedule Name:  
MC7B  
Draft Schedule  
Building Activities with Swing Space  
- Humanities Accelerated - -College Center Accelerated-**

**Data Date  
01NOV09**

**Schedule print date & time  
12NOV09 14:16**

Activity ID	Activity Description	RESP	Orig Dur	Cal ID	Early Start	Early Finish	Prep Room	Wet Lab	Class Room	OFF Stns	Mtnng Room	Comp Room	Store Room	Gantt Chart										
														2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	
01-HAZ	01 - Abatement - after DSA review	HAZ	14	7	08JUN10	21JUN10									01 - Abatement - after DSA review 08JUN10 21JUN10									
01-CNST	Art Studio - Const smr 2010 - 65 days	CONS	65	7	22JUN10	25AUG10	0	2	1	3	1	0			Art Studio - Const smr 2010 - 65 days 22JUN10 25AUG10									
<b>Building Relocation Swing Space</b>																								
01-OSS	No Swing Space Req'd - Bldg closed dur const	SS	79*	7	08JUN10	25AUG10									No Swing Space Req'd - Bldg closed dur const 08JUN10 25AUG10									
<b>22 - Gymnasium - Bottom Floor</b>																								
Subtotal														01NOV09 14AUG12										
<b>Building Construction Activities</b>																								
22-PRG	22 - Gymnasium Programming	MPC	30	7	01NOV09	30NOV09									22 - Gymnasium Programming 01NOV09 30NOV09									
22-DSN	22 - Gymnasium First Floor - Design	ARCH	120	7	06DEC09	04APR10									22 - Gymnasium First Floor - Design 06DEC09 04APR10									
22-DSA	22 - Gymnasium First Floor - DSA review	DSA	180	7	10APR10	06OCT10									22 - Gymnasium First Floor - DSA review 10APR10 06OCT10									
22-BID	22 - Gymnasium First Floor - Bid	BID	60	7	05JAN11	05MAR11									22 - Gymnasium First Floor - Bid 05JAN11 05MAR11									
22-RELO.1	22 - Gym relocate 1st flr offices to 2nd flr SS	RELO	15	7	05JAN11	19JAN11			2	11					22 - Gym relocate 1st flr offices to 2nd flr SS 05JAN11 19JAN11									
22-CNST.1	22 - Gym Const ph1 - renovate 1st flr showers	CONS	365	7	11MAR11	09MAR12									22 - Gym Const ph1 - renovate 1st flr showers 11MAR11 09MAR12									
22-RELO.2	relocate offices to 1st flr at spring break	RELO	7	7	02APR12*	08APR12									relocate offices to 1st flr at spring break 02APR12 08APR12									
22-CNST.2	22 - Gym ph2 - renovate 22-204 for training rm	CONS	90	7	09APR12	07JUL12									22 - Gym ph2 - renovate 22-204 for training rm 09APR12 07JUL12									
22-RELO.3	22 - Gym - relocate training rm to 22-204	RELO	10	7	08JUL12	17JUL12									22 - Gym - relocate training rm to 22-204 08JUL12 17JUL12									
22-CNST.3	22 - Gym const ph 3 - 1st floor south section	CONS	65	7	11JUN12*	14AUG12									22 - Gym const ph 3 - 1st floor south section 11JUN12 14AUG12									
<b>Building Relocation Swing Space</b>																								
22-SS	22- Gym - create temp off & clsrn in 22-204	SS	70	7	27OCT10	04JAN11									22 - Gym - create temp off & clsrn in 22-204 27OCT10 04JAN11									
SS02	22 - PE-204 - offices & clsrn	SS	430*	7	05JAN11	09MAR12			1	11					22 - PE-204 - offices & clsrn 05JAN11 09MAR12									
SS32	22 - PE rm 24-114 - part time clsrn	SS	430*	7	05JAN11	09MAR12			1						22 - PE rm 24-114 - part time clsrn 05JAN11 09MAR12									
SS42	22 - pool room showers and lockers	SS	430*	7	05JAN11	09MAR12									22 - pool room showers and lockers 05JAN11 09MAR12									
SS52	22 - pool bldg unused offices	SS	430*	7	05JAN11	09MAR12									22 - pool bldg unused offices 05JAN11 09MAR12									
<b>Gym - SS construction at rm 204</b>																								
GYM-DSN	Gym - design rm 204 for swing space	ARCH	90	7	01NOV09	29JAN10									Gym - design rm 204 for swing space 01NOV09 29JAN10									
GYM-DSA	Gym - DSA review of 204 swing space design	DSA	180	7	30JAN10	28JUL10									Gym - DSA review of 204 swing space design 30JAN10 28JUL10									
GYM BID	Gym - Bid and Award 204 swing space	BID	90	7	29JUL10	26OCT10									Gym - Bid and Award 204 swing space 29JUL10 26OCT10									
GYM-CNST	Gym - renovate 204 for swing space	CONS	70	7	27OCT10	04JAN11									Gym - renovate 204 for swing space 27OCT10 04JAN11									
<b>02 - Business Computer Science</b>																								
Subtotal														12JUN09A 14MAR11										
<b>Building Construction Activities</b>																								
02-PRG	02- Business Computer Science Programming	MPC	30	7	12JUN09A	01NOV09									02 - Business Computer Science Programming 12JUN09A 01NOV09									
02-DSN	02 - Business Computer Science - Design	ARCH	180	7	14AUG09A	26NOV09									02 - Business Computer Science - Design 14AUG09A 26NOV09									
02-DSA	02 - Business Computer - DSA review	DSA	180	7	28NOV09	26MAY10									02 - Business Computer - DSA review 28NOV09 26MAY10									
02-RELO.1	02 - BCS relocate to Old Admin - LF	RELO	5	7	29MAR10*	02APR10			4	3		3		02 - BCS relocate to Old Admin - LF 29MAR10 02APR10										
02-HAZ	02 - BCS Abatement	HAZ	45	7	03APR10	17MAY10									02 - BCS Abatement 03APR10 17MAY10									
02-BID	02 - Business Computer - Bid	BID	60	7	07APR10	05JUN10									02 - Business Computer - Bid 07APR10 05JUN10									
02-CNST	02 - Bus Computer - Construction	CONS	277	7	11JUN10	14MAR11									02 - Bus Computer - Construction 11JUN10 14MAR11									
<b>Building Relocation Swing Space</b>																								
02-SS.1	02 - Old Admin converted to 6 classrooms	SS	351*	7	29MAR10	14MAR11			3			3		02 - Old Admin converted to 6 classrooms 29MAR10 14MAR11										
02-SS.3	02 - LF rms105A & 107	SS	351*	7	29MAR10	14MAR11				3				02 - LF rms105A & 107 29MAR10 14MAR11										
<b>27 - Theater</b>																								
Subtotal														01NOV09 16AUG12										
<b>Building Construction Activities</b>																								
27-PRG	27 - Theater Programming	MPC	30	7	01NOV09	30NOV09									27 - Theater Programming 01NOV09 30NOV09									
27-DSN	27 - Theater - Design	ARCH	240	7	06DEC09	02AUG10									27 - Theater - Design 06DEC09 02AUG10									
27-DSA	27 - Theater - DSA review	DSA	180	7	08AUG10	03FEB11									27 - Theater - DSA review 08AUG10 03FEB11									
27-RELO	27-Theater-studio-shop-costume-class-Relocation	RELO	30	7	20DEC10*	18JAN11	2		3	3	2		3	27-Theater-studio-shop-costume-class-Relocation 20DEC10 18JAN11										
27-HAZ	27 - Abate - presumed Previously completed	HAZ	10	7	04FEB11	13FEB11									27 - Abate - presumed Previously completed 04FEB11 13FEB11									
27-BID	27 - Theater - Bid	BID	60	7	14FEB11	14APR11									27 - Theater - Bid 14FEB11 14APR11									
27-CNST	27 - Theater - Construction	CONS	485	7	20APR11	16AUG12									27 - Theater - Construction 20APR11 16AUG12									
<b>Building Relocation Swing Space</b>																								
27-SS.001	Portable \$ & 5 adjacent to theater - offices	SS	606*	7	20DEC10	16AUG12			1	3	1			Portable \$ & 5 adjacent to theater - offices 20DEC10 16AUG12										
27-SS.002	Dir Class - test 24'X40' Port trlr (#8)	SS	606*	7	20DEC10	16AUG12				1				Dir Class - test 24'X40' Port trlr (#8) 20DEC10 16AUG12										
27-SS.003	Dir Class - (Trlr # 9) 36'X40' SS modular by Gym	SS	606*	7	20DEC10	16AUG12				1				Dir Class - (Trlr # 9) 36'X40' SS modular by Gym 20DEC10 16AUG12										
27-SS.004	Alt - Dir Class - amphitheater - occasional	SS	606*	7	20DEC10	16AUG12				1				Alt - Dir Class - amphitheater - occasional 20DEC10 16AUG12										
27-SS.005	Alt-Dir Class-Adaptive Dance - TBD	SS	606*	7	20DEC10	16AUG12				1				Alt-Dir Class-Adaptive Dance - TBD 20DEC10 16AUG12										
27-SS.006	Alt Dir Class - Music 101	SS	606*	7	20DEC10	16AUG12				1				Alt Dir Class - Music 101 20DEC10 16AUG12										
27-SS.007	Costume class - use of AD-106 & 104	SS	606*	7	20DEC10	16AUG12				1			1	Costume class - use of AD-106 & 104 20DEC10 16AUG12										
27-SS.008	Shop Scene creation - modify 5th ave - or rent	SS	606*	7	20DEC10	16AUG12	1		1					Shop Scene creation - modify 5th ave - or rent 20DEC10 16AUG12										
27-SS.009	Storage - 'Chapel' for costumes	SS	606*	7	20DEC10	16AUG12							1	Storage - 'Chapel' for costumes 20DEC10 16AUG12										
27-SS.010	Storage - TAMC - sets, costumes, etc.	SS	606*	7	20DEC10	16AUG12							1	Storage - TAMC - sets, costumes, etc. 20DEC10 16AUG12										
27-SS.011	Storage - TAMC Bldg TBD for 5th Ave - sets, etc.	SS	606*	7	20DEC10	16AUG12							1	Storage - TAMC Bldg TBD for 5th Ave - sets, etc. 20DEC10 16AUG12										
27-SS.012	STUDIO VENUE-off campus @ Carmel Middle-confirm	SS	606*	7	20DEC10	16AUG12								STUDIO VENUE-off campus @ Carmel Middle-confirm 20DEC10 16AUG12										







